

IOSCO COUNTY IRON BELLE TRAIL SEGMENTS: STATUS UPDATE AS OF MAY 2017

SUNRISE SIDE PATHWAY - SEGMENTS COMPLETE

From Iosco Cty. Line (Dyer Rd.) to Townline Rd.
Alabaster Township and Tawas Twp.; MDOT and US Gypsum Easements
IBT signage complete
Length 6.5 miles

From Townline Rd. to Tawas Beach Rd.
Tawas City/City of East Tawas
IBT Signage not complete
Length 4.1 miles

Cemetery Rd./US-23 to Aulerich Rd.
Baldwin Twp.
IBT Signage not complete
Length 1.36 miles

From 4208 S. US-23 to Mill St. & US-23
AuSable Township
IBT Signage not complete
Length 1.1 miles

SUNRISE SIDE PATHWAY SEGMENTS CONCEPTUAL/NOT COMPLETE

From Tawas Beach Road/US-23 to Cemetery Rd./US-23
City of East Tawas
Length 0.74 miles

From Aulerich Rd. to 4208 N. US-23
Baldwin Twp. and AuSable Twp.
Length 10.2 miles

IOSCO EXPLORATION TRAIL SEGMENTS CONCEPTUAL/NOT COMPLETE

Mill St./US-23 to Oscoda Schools on River Road
AuSable Township
Phase 1 Iosco Exploration Trail (IET)
Design Survey, Engineering PROPOSED 2017; Construction PROPOSED 2018
Est. Project Cost \$2,089,456.00
Length 2.82 miles

Oscoda Schools to west bdr of Old Orchard Park
Oscoda Twp. and Wilber Twp.
Phase 3 IET
Preliminary Engineering Completed in 2017
Est. Project Cost \$2,062,000.00
Length 6.2 miles

Old Orchard Park to Lumberman's Monument
Oscoda Township
Phase 5 IET
Est. Project Cost \$1,531,000.00
Length 6.84 miles

Lumberman's Monument to M-65/River Rd.
Oscoda Township
Phase 7 IET
Est. Project Cost \$778,000
Length 3.69 miles
M-65/River Rd. to Westgate Welcome Center
Oscoda Township
Phase 6 IET
Est. Total Project Cost \$872,000.00
Length 4.0 miles

Slosser Rd./M-65 to Westgate Welcome Center
Plainfield Township
Phase 4 IET
Est. Total Project Cost Unknown
Length 2.88 miles

Kokosing Rd. and M-65 from Loon Lake Park to Slosser Rd./M-65
Plainfield Township
Phase 2 of IET
Preliminary Route Study Complete in 2017
Est. Total Project Cost \$934,000
Length 1.79 miles

Wild Cherry Lane from M-65 to Kokosing Rd. (part of Loon Lake Park development/TF Grant)
Plainfield Township
Phase 2 of IET
Preliminary Route Study Complete in 2017; MNRTF development grant awarded 2017
Engineering planned for 2017; construction planned for 2018
Est. Project Cost \$518,000
Length 1.16 miles

Wild Cherry Lane to Hale Schools along M-65
Plainfield Township
Phase 2 of IET
Preliminary Route Study Complete in 2017
Est. Project Cost \$876,000
Length 2.2 miles

Ora Lake Rd., Putnam Rd., W. Webb Rd., and Wilson Creek Rd. from M-65 to Long Lake Rd.
Plainfield Township
Phase 2 of IET
Alternate Route Study Complete in 2017
Total Project Cost TBD; planned for widened road shoulders on both sides of the road
Length 4.0 miles

Long Lake Rd. from Lakeside Blvd to Rose City Rd.
Plainfield Township
(Route depends on ability to get property easements from Consumer's E. and others)
Phase 2 of IET
Alternate Route Study Complete in 2017
Est. Total Project Cost \$751,000
Length 2.23 miles